



Hawaii DOT Construction Projects

HAWAII

Project Information	Limits of Construction	Scope	Progress/Schedule
<p>KUAKINI HIGHWAY DRAINAGE IMPROVEMENTS, VICINITY OF MILE POST 114</p> <p>Project Number: 11B-01-20 Phase: Construction Point of Contact: CLIFFORD CORPUZ clifford.a.corpuz@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 11: 114.1 to 114.12</p>	<p>DRAINAGE SYSTEM IMPROVEMENTS TO MANAGE STORM WATER GENERATED FROM THE KUAKINI HIGHWAY (ROUTE 11) AND THE OLD MAMALAHOA HIGHWAY (ROUTE 180) THAT WILL INCLUDE GUTTERS AND DRYWELLS.</p>	<p>NTP Date: February 09, 2022 Percent Complete: 70 Construction Cost: Between \$1 Mil and \$5 Mil Estimated End Date: March 01, 2023 Contractor: KOGA ENGINEERING & CONSTRUCTION, INC.</p>
<p>QUEEN KAAHUMANU HIGHWAY WIDENING, PHASE 2, KEALAKEHE PARKWAY TO KEAHOLE AIRPORT ACCESS ROAD (UHH ENVIRONMENTAL MITIGATION)</p> <p>Project Number: NH-019-1(047) Phase: Construction Point of Contact: HARRY TAKIUE harry.h.takiue@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 19: 92.7 to 97.23</p>	<p>EXECUTION OF A MOU WITH THE UHH FOR NATIVE HAWAIIAN CULTURAL OUTREACH AND EDUCATION, TO MEET STIPULATION 5 OF THE MOA BETWEEN ACHP-FHWA-SHPD FOR THE ADVERSE EFFECTS OF THE WIDENING PROJECT.</p>	<p>NTP Date: July 01, 2020 Percent Complete: 27 Construction Cost: Between \$1 Mil and \$5 Mil Estimated End Date: July 01, 2025 Contractor: UNIVERSITY OF HAWAII</p>
<p>HI STATE- ASPHALT PAVEMENT PRESERVATION, RESURFACING, AND RECONSTRUCTION AT VARIOUS LOCATIONS, HAWAII (CON), WO 1</p> <p>Project Number: STP-0100(087)R Phase: Construction Point of Contact: CLIFFORD CORPUZ clifford.a.corpuz@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 19: 23.09 to 27.68</p>	<p>HI STATE- ASPHALT PAVEMENT PRESERVATION, RESURFACING, AND RECONSTRUCTION</p>	<p>NTP Date: July 11, 2022 Percent Complete: 0 Construction Cost: Between \$5 Mil and \$10 Mil Estimated End Date: October 09, 2023 Contractor: HI'ILAWA CONSTRUCTION, LLC</p>
<p>HI STATE - KOHALA MOUNTAIN ROAD RESURFACING AND RECONSTRUCTION, MILE POST 6.4 TO MILE POST 10.43 (CON)</p> <p>Project Number: STP-0250(008) Phase: Construction Point of Contact: CLIFFORD CORPUZ clifford.a.corpuz@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 250: 6.4 to 10.43</p>	<p>COLD PLANING, RESURFACING; RECONSTRUCTION OF WEAKENED PAVEMENT AREAS; PAVEMENT MARKING AND STRIPING 06 - 4R MAINTENANCE - RESTORATION & REHABILITATION</p>	<p>NTP Date: July 15, 2022 Percent Complete: 16 Construction Cost: Between \$5 Mil and \$10 Mil Estimated End Date: March 31, 2023 Contractor: GRACE PACIFIC LLC</p>

<p>INSTALLATION AND REPLACEMENT OF SIGNS AT VARIOUS LOCATIONS, ISLAND OF HAWAII (CON) WO 1</p> <p>Project Number: HSIP-0100(074) Phase: Construction Point of Contact: CLIFFORD CORPUZ clifford.a.corpuz@hawaii.gov</p>	<p>Milepost Boundaries (Beginning to End): Route 11: 0.0 to 121.0</p>	<p>INSTALLATION AND REPLACEMENT OF SIGNS</p>	<p>NTP Date: February 10, 2020 Percent Complete: 70 Construction Cost: Between \$1 Mil and \$5 Mil Estimated End Date: May 31, 2023 Contractor: GP ROADWAY SOLUTIONS, INC.</p>
---	---	--	---

Project Information	Limits of Construction	Scope	Progress/Schedule
KAUMUALII HIGHWAY INTERSECTION IMPROVEMENTS AT KAUAI NURSERY (CON) Project Number: 50D-01-20 Phase: Construction Point of Contact: LAWRENCE DILL Lawrence.J.Dill@hawaii.gov	Milepost Boundaries <i>(Beginning to End):</i> Route 50: 2.4 to 2.57	MINOR WIDENING OF THE ROADWAY, RELOCATION OF A UTILITY POLE, REMOVAL OF RUMBLE STRIPS, AND RESTRIPIPING.	NTP Date: June 09, 2022 Percent Complete: 5 Construction Cost: Between \$1 Mil and \$5 Mil Estimated End Date: February 02, 2023 Contractor: GRACE PACIFIC LLC
KAPULE HIGHWAY, INTERSECTION IMPROVEMENTS AT AHUKINI ROAD (CON) Project Number: 51B-01-21 Phase: Construction Point of Contact: RANDALL HARAGUCHI randall.tn.haraguchi@hawaii.gov	Milepost Boundaries <i>(Beginning to End):</i> Route 51: 1.9 to 1.95	RESTRIPE THE EXISTING PAVEMENT TO ACCOMMODATE ADDITIONAL OUTBOUND LANE ALONG KAPULE HIGHWAY	NTP Date: July 25, 2022 Percent Complete: 0 Construction Cost: Between \$0.5 Mil and \$1 Mil Estimated End Date: February 01, 2023 Contractor: PACIFIC CONCRETE CUTTING & CORING, INC.
KUHIO HIGHWAY SHORT TERM IMPROVEMENTS, KUAMOO ROAD TO TEMPORARY KAPAA BYPASS ROAD Project Number: NH-056-1(50) Phase: Construction Point of Contact: RANDALL HARAGUCHI randall.tn.haraguchi@hawaii.gov	Milepost Boundaries <i>(Beginning to End):</i> Route 56: 5.9 to 6.6	ADD SOUTHBOUND LANE FROM KUAMOO ROAD TO TEMPORARY BYPASS ROAD, ADD A RIGHT-TURN LANE INTO KUAMOO ROAD FROM KUHIO HIGHWAY, REVISE TRAFFIC PATTERNS AT PAPALOA ROAD AND HALEILIO ROAD, ADD TRAFFIC SIGNAL AT LANIKAI STREET, UNDERGROUND EXISTING UTILITIES, INST	PE 10 Date: March 10, 2020 Percent Complete: 76 Construction Cost: Greater Than \$15 Mil Estimated End Date: June 20, 2023 Contractor: EARTHWORKS PACIFIC, INC.
KUHIO HIGHWAY, REPAIRS TO WAILUA RIVER BRIDGE, UNIT 2 Project Number: ER-23(001) Phase: Construction Point of Contact: RANDALL HARAGUCHI randall.tn.haraguchi@hawaii.gov	Milepost Boundaries <i>(Beginning to End):</i> Route 56: 5.7 to 5.87	REPLACING THE PIERS AND BEAMS, REMOVING THE EXISTING PIERS AND FOUNDATIONS, INSTALLING THE BEARING PADS, GUARDRAIL END POST CONNECTIONS, METAL GUARDRAILS, SIGNING AND STRIPING, CURB RAMP, INSTALLING RIPRAP AND SCOUR PROTECTION MEASURES, AND SPALL AND CRACK REPAIR AT WAILUA BRIDGE	NTP Date: June 01, 2022 Percent Complete: 30 Construction Cost: Greater Than \$15 Mil Estimated End Date: November 14, 2024 Contractor: KIEWIT INFRASTRUCTURE WEST CO.
KUHIO HWY, EMERGENCY SLOPE STABILIZATION FOR HANAIEI HILLS AND WAIKOKO (CON) Project Number: ER-24(003) Phase: Construction Point of Contact: RANDALL HARAGUCHI randall.tn.haraguchi@hawaii.gov	Milepost Boundaries <i>(Beginning to End):</i> Route 560: 0.86 to 4.45	EMERGENCY REPAIR FOR 2021 KAUAI FLOODING EVENT AT ROUTE/BMP/EMP: 560/0.86/1.0 AND 560/4.37/4.45. CONSTRUCTION OF EMERGENCY REPAIRS IS COMPLETE. PERMANENT REPAIRS ARE CURRENTLY IN THE DESIGN.	NTP Date: May 03, 2023 Percent Complete: 0 Construction Cost: Greater Than \$15 Mil Estimated End Date: Not Available Contractor: HI-TECH ROCKFALL CONSTRUCTION, INC.

<p>KUHIO HIGHWAY RESURFACING, LAUKINI ROAD TO KAPULE HIGHWAY (CON)</p> <p>Project Number: NH-056-1(062) Phase: Construction Point of Contact: RANDALL HARAGUCHI randall.tn.haraguchi@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 56: 1.01 to 2.76</p>	<p>KUHIO HIGHWAY RESURFACING</p>	<p>NTP Date: April 20, 2023 Percent Complete: 0 Construction Cost: Between \$1 Mil and \$5 Mil Estimated End Date: October 25, 2023 Contractor: HI'ILAWÉ CONSTRUCTION, LLC</p>
<p>WAIMEA CANYON DRIVE/KOKEE ROAD IMPROVEMENTS, PHASE 2A, MP 11.5 TO MP 14</p> <p>Project Number: STP-0550(005) Phase: Construction Point of Contact: RANDALL HARAGUCHI randall.tn.haraguchi@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 550: 11.5 to 14.0</p>	<p>CONSTRUCT PAVED SHOULDERS, RECONSTRUCT DRAINAGE INLET AND OUTLET STRUCTURES, UPGRADE EXISTING NON-COMPLIANT GUARDRAILS, AND INSTALL GUARDRAILS WHERE APPLICABLE.</p>	<p>NTP Date: April 12, 2023 Percent Complete: 0 Construction Cost: Between \$5 Mil and \$10 Mil Estimated End Date: April 26, 2024 Contractor: GRACE PACIFIC LLC</p>
<p>KUHIO HIGHWAY, HANAIEI BRIDGE REPAIR (CON)</p> <p>Project Number: BR-0560(016) Phase: Construction Point of Contact: RANDALL HARAGUCHI randall.tn.haraguchi@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 560: 1.19 to 1.192</p>	<p>REPAIRS TO CORROSION-DAMAGED STEEL MEMBERS OF THE WARREN TRUSSES. REPAINTING OF THE WARREN AND PRATT TRUSSES. REPLACEMENT OF TIMBER DECK MEMBERS AS WARRANTED. CONSTRUCTION OF ONE-LANE TEMPORARY BYPASS BRIDGE.</p>	<p>NTP Date: January 06, 2023 Percent Complete: 0 Construction Cost: Between \$1 Mil and \$5 Mil Estimated End Date: February 28, 2024 Contractor: ABHE & SVOBODA, INC.</p>
<p>INSTALLATION OF ENHANCED PAVEMENT MARKING AND NEW MILLED RUMBLE STRIP AT VARIOUS LOCATIONS, ISLAND OF KAUAI, WO2</p> <p>Project Number: HSIP-0700(079)R WO2 Phase: Construction Point of Contact: RANDALL HARAGUCHI randall.tn.haraguchi@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 56: 21.72 to 24.25</p>	<p>INSTALLATION OF ENHANCED PAVEMENT MARKING AND NEW MILLED RUMBLE STRIP</p>	<p>NTP Date: May 18, 2020 Percent Complete: 0 Construction Cost: Less Than \$500K Estimated End Date: July 31, 2022 Contractor: PAVE-TECH INC.</p>
<p>INSTALLATION OF ENHANCED PAVEMENT MARKING AND NEW MILLED RUMBLE STRIP AT VARIOUS LOCATIONS, ISLAND OF KAUAI, WO 4</p> <p>Project Number: HSIP-0700(079)R WO4 Phase: Construction Point of Contact: RANDALL HARAGUCHI randall.tn.haraguchi@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 50: 30.95 to 32.97</p>	<p>INSTALLATION OF ENHANCED PAVEMENT MARKING AND NEW MILLED RUMBLE STRIP</p>	<p>NTP Date: May 18, 2020 Percent Complete: 70 Construction Cost: Not Available Estimated End Date: July 31, 2022 Contractor: PAVE-TECH INC.</p>

<p>INSTALLATION OF PAVEMENT PRESERVATION STRATEGIES AND SURFACE TREATMENTS AT VARIOUS LOCATIONS, ISLAND OF KAUAI, WO1 (AREA 2)</p> <p>Project Number: STP-0700(082) WO1 Phase: Construction Point of Contact: RANDALL HARAGUCHI randall.tn.haraguchi@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 56: 21.72 to 24.25</p>	<p>INSTALLATION OF TRAFFIC COUNTING STATION AND PAVING</p>	<p>NTP Date: June 15, 2020 Percent Complete: 90 Construction Cost: Between \$1 Mil and \$5 Mil Estimated End Date: March 03, 2021 Contractor: GRACE PACIFIC LLC</p>
<p>INSTALLATION OF PAVEMENT PRESERVATION STRATEGIES FOR SURFACE TREATMENTS AT VARIOUS LOCATIONS, ISLAND OF KAUAI</p> <p>Project Number: STP-0700(082), WO 4 Phase: Construction Point of Contact: RANDALL HARAGUCHI randall.tn.haraguchi@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 56: 9.97 to 14.0</p>	<p>INSTALLATION OF TRAFFIC COUNTING STATION AND PAVING</p>	<p>NTP Date: June 15, 2020 Percent Complete: 0 Construction Cost: Not Available Estimated End Date: August 23, 2022 Contractor: GRACE PACIFIC LLC</p>
<p>GUARDRAIL REPAIRS AT VARIOUS LOCATIONS, KAUAI</p> <p>Project Number: HWY-KM-2021-07 Phase: Construction Point of Contact: WILLY ORTAL willy.s.ortal@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 56: 0.0 to 28.119 Route 550: 0.0 to 14.072 Route 58: 0.0 to 2.047 Route 583: 0.0 to 3.91 Route 570: 0.0 to 1.122 Route 541: 0.0 to 0.37 Route 50: 0.0 to 32.918 Route 51: 0.0 to 3.452 Route 560: 0.0 to 10.003 Route 540: 0.0 to 3.876 Route 580: 0.0 to 6.68</p>	<p>REPAIR EXISTING GUARDRAILS AT VARIOUS LOCATIONS ON KAUAI</p>	<p>NTP Date: May 10, 2021 Percent Complete: 90 Construction Cost: Not Available Estimated End Date: August 24, 2022 Contractor: MAUI KUPONO BUILDERS LLC DBA MANU BUILDERS LLC</p>

Project Information	Limits of Construction	Scope	Progress/Schedule
<p>INSTALLATION OF PAVEMENT PRESERVATION STRATEGIES AND SURFACE TREATMENTS AT VARIOUS LOCATIONS, ISLANDS OF MAUI, MOLOKAI, AND LANAI, WO10</p> <p>Project Number: STP-0900(097) Phase: Construction Point of Contact: GREGORY IBARA gregory.m.ibara@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 480: 0.0 to 2.44</p>	<p>FEDID: 0900097, MAUI, TRN: 531, RTE 460/0/2.44, STIP ID: MS11, CONTRACT NO: DOT-19-016, CM/CS: B&K, CONTRACTOR: MAUI PAVING, LLC, CONTRACT PERIOD: 20 WD, PO NO: 42046844, GRAND TOTAL: \$2,000, 548.06, SCOPE: SEP-14 PROJECT, PAVEMENT PRESERVATION AND SURFACE TREATMENT</p>	<p>NTP Date: January 13, 2020 Percent Complete: 40 Construction Cost: Between \$1 Mil and \$5 Mil Estimated End Date: March 13, 2023 Contractor: MAUI PAVING, LLC</p>

Project Information	Limits of Construction	Scope	Progress/Schedule
<p>PALI HIGHWAY RESURFACING, VINEYARD BOULEVARD TO WAKANAKA STREET</p> <p>Project Number: NH-061-1(036) Phase: Construction Point of Contact: DANNY YEE danny.m.yee@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 61: 0.0 to 2.64</p>	<p>THE SCOPE OF WORK CONSISTS OF RECONSTRUCTION OF WEAKENED PAVEMENT AREAS; COLD PLANING; RESURFACING; REMOVAL AND REPLACEMENT OF GUARDRAIL AND END TREATMENTS; RECONSTRUCTION OF SIDEWALKS AND CURB RAMPS; SIGNING; STRIPING; REPLACING TRAFFIC SIGNAL SYSTEM; AND REMOVING ABANDONED ELECTRICAL CONDUITS</p>	<p>NTP Date: January 12, 2021 Percent Complete: 72 Construction Cost: Greater Than \$15 Mil Estimated End Date: September 30, 2023 Contractor: ROAD AND HIGHWAY BUILDERS, LLC</p>
<p>HON ST - LIKELIKE HWY SAFETY IMPROVEMENTS, EMMELINE PLACE TO KAHEKILI HWY (CON)</p> <p>Project Number: NH-063-1(025) Phase: Construction Point of Contact: WILLIAM RAPISURA william.rapisura@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 63: 2.67 to 8.18</p>	<p>INSTALLATION OF MILLED RUMBLE STRIPS OR RUMBLE EDGE STRIPES ON SHOULDERS WHERE POSSIBLE; HIGH FRICTION SURFACE TREATMENT; SPEED FEEDBACK SIGN; GUARDRAIL END TREATMENT; IN-LANE PAVEMENT MARKERS; LED SPEED LIMIT SIGNS AND CHEVRONS; WIDEN PAVED SHOULDERS WHERE POSSIBLE; PAVEMENT MARKINGS; SIGNING.</p>	<p>NTP Date: April 19, 2023 Percent Complete: 0 Construction Cost: Between \$1 Mil and \$5 Mil Estimated End Date: August 11, 2023 Contractor: ROAD AND HIGHWAY BUILDERS, LLC</p>
<p>HON STATE - ASPHALT PAVEMENT PRESERVATION, RESURFACING AND RECONSTRUCTION AT VARIOUS LOCATIONS, OAHU (CON), WO4</p> <p>Project Number: STP-0300(184) Phase: Construction Point of Contact: WILLIAM RAPISURA william.rapisura@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 63: 2.67 to 5.76</p>	<p>WORK ORDER #4: ROUTE 63, LIKELIKE HWY MP 2.67 TO 5.76</p>	<p>NTP Date: April 29, 2022 Percent Complete: 82 Construction Cost: Not Available Estimated End Date: May 30, 2023 Contractor: HI'ILAWA CONSTRUCTION, LLC</p>
<p>SAND ISLAND ACCESS ROAD TRUCK WEIGH STATION (CON)</p> <p>Project Number: NH-064-1(010) Phase: Construction Point of Contact: MARVIN LUCKFIELD Marvin.Luckfield@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 64: 1.64 to 1.86</p>	<p>CONSTRUCTION OF A NEW WEIGH STATION FACILITY WHICH INCLUDES THE INSTALLATION OF TWO TRUCK SCALES (DYNAMIC AND STATIC), OFFICE BUILDING, MERGE LANES, AND INSPECTION PIT.</p>	<p>NTP Date: October 01, 2021 Percent Complete: 2 Construction Cost: Between \$5 Mil and \$10 Mil Estimated End Date: February 22, 2024 Contractor: PAUL'S ELECTRICAL CONTRACTING, LLC</p>

<p>KALANIANA'OLE HWY RESURFACING, VICINITY OF POALIMA ST TO VICINITY OF MAKAI PIER, PHASE 2</p> <p>Project Number: NH-072-1(059) Phase: Construction Point of Contact: MARVIN LUCKFIELD Marvin.Luckfield@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 72: 5.647 to 7.321</p>	<p>THE SCOPE OF WORK FOR THIS PROJECT CONSISTS OF RESURFACING, REPAIRING/RECONSTRUCTION OF WEAKENED PAVEMENT; UPGRADING OF EXISTING GUARDRAILS; NEW CURB AND GUTTER, NEW PCC SIDEWALK, NEW AC BUS PULLOUTS, AC WALKWAY RESURFACING, PAVEMENT MARKING AND SIGNAGE, DRAINAGE IMPROVEMENTS AND OTHER SITE IMPROVEMENTS.</p>	<p>NTP Date: October 14, 2021 Percent Complete: 68 Construction Cost: Greater Than \$15 Mil Estimated End Date: March 31, 2023 Contractor: MIRA IMAGE CONSTRUCTION LLC</p>
<p>KAMEHAMEHA HIGHWAY, KAIPAPAU STREAM BRIDGE REPLACEMENT, UNIT 3</p> <p>Project Number: BR-083-1(48) Phase: Construction Point of Contact: MATTHEW MORITA matthew.s.morita@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 83: 20.79 to 20.86</p>	<p>THE SCOPE OF WORK CONSISTS OF CONSTRUCTING A NEW BRIDGE ACROSS KAIPAPAU STREAM; INSTALLING TEMPORARY DETOUR ROAD; TEMPORARY PREFABRICATED STEEL BEAM BRIDGE; WALLS AND FENCES; CHANNEL SHAPING; INSTALLING BRIDGE APPROACHES AND SHOULDERS; INSTALLING PAVEMENT MARKINGS, STRIPING AND SIGNING; GUARDRAILS AND END TREATMENTS; DEMOLISHING STRUCTURES ON TWO PROPERTIES ACQUIRED BY THE STATE; AND RELOCATING WATER AND UTILITY LINES.</p>	<p>NTP Date: September 24, 2021 Percent Complete: 35 Construction Cost: Greater Than \$15 Mil Estimated End Date: July 29, 2024 Contractor: GOODFELLOW BROS. LLC</p>
<p>KAMEHAMEHA HIGHWAY REBILITATION, VICINITY OF KAPUHI STREET TO DAIRY ROAD</p> <p>Project Number: NH-083-1(077) Phase: Construction Point of Contact: MATTHEW MORITA matthew.s.morita@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 83: 5.94 to 9.72</p>	<p>THE SCOPE OF WORK FOR THIS PROJECT CONSISTS OF COLD-PLANING, RECONSTRUCTING WEAKENED PAVEMENT AREAS, RESURFACING, ADJUSTING UTILITY MANHOLES, UPGRADING EXISTING AND INSTALLING NEW GUARDRAILS, INSTALLING PAVEMENT MARKERS, RUMBLE STRIPS, TRAFFIC SIGNS, UPGRADING AND/OR INSTALLING CULVERT RAILS AND ENDPOSTS, REPAIRING A DAMAGED BOX CULVERT, AND DRAINAGE IMPROVEMENTS.</p>	<p>NTP Date: October 13, 2021 Percent Complete: 80 Construction Cost: Between \$10 Mil and \$15 Mil Estimated End Date: April 06, 2023 Contractor: HI'ILAWA CONSTRUCTION, LLC</p>
<p>HON STATE- ALA MOANA BLVD, ELEVATED PEDESTRIAN WALKWAY (CON)</p> <p>Project Number: BLD-092-1(029) Phase: Construction Point of Contact: MARVIN LUCKFIELD Marvin.Luckfield@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 92: 7.4 to 7.6</p>	<p>CONSTRUCT ELEVATED PEDESTRIAN AND BICYCLE WALKWAY BRIDGE, LANDSCAPING, MISCELLANEOUS STREET IMPROVEMENTS</p>	<p>NTP Date: March 30, 2022 Percent Complete: 36 Construction Cost: Greater Than \$15 Mil Estimated End Date: November 03, 2023 Contractor: MIRA IMAGE CONSTRUCTION LLC</p>
<p>NIMITZ HIGHWAY AND ALA MOANA BOULEVARD RESURFACING, SAND ISLAND ACCESS ROAD TO PIIKOI STREET</p> <p>Project Number: NH-092-1(030) Phase: Construction Point of Contact: MARVIN LUCKFIELD Marvin.Luckfield@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 92: 3.99 to 8.16</p>	<p>RESURFACING, RECONSTRUCTION, UTILITY ADJUSTMENTS, REPLACING TRAFFIC SIGNAL LOOP DETECTORS, INSTALLING SIGNS AND PAVEMENTS</p>	<p>NTP Date: September 17, 2021 Percent Complete: 74 Construction Cost: Between \$5 Mil and \$10 Mil Estimated End Date: February 24, 2023 Contractor: GRACE PACIFIC LLC</p>

<p>FARRINGTON HIGHWAY - MAKAHA BRIDGES #3 & #3A REPLACEMENT</p> <p>Project Number: BR-093-1(20) Phase: Construction Point of Contact: WILLIAM RAPISURA william.rapisura@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 93: 13.95 to 14.21</p>	<p>REPLACEMENT OF MAKAHA BRIDGE NO. 3 AND MAKAHA BRIDGE NO. 3A; RELOCATION OF 12" WATER LINE; CONSTRUCTION OF TEMPORARY BY-PASS ROAD; CLEARING AND GRADING; EXISTING MAKAHA STREAM SLOPE IMPROVEMENTS; REPAVING OF AC ROAD; INSTALLATION OF GUARDRAILS AND CONSTRUCTION OF BUS STOP SHELTER</p>	<p>NTP Date: February 23, 2021 Percent Complete: 48 Construction Cost: Greater Than \$15 Mil Estimated End Date: October 31, 2023 Contractor: GRACE PACIFIC LLC</p>
<p>FARRINGTON HIGHWAY, REPLACEMENT OF MAIPALAOA BRIDGE</p> <p>Project Number: BR-093-1(21) Phase: Construction Point of Contact: MARVIN LUCKFIELD Marvin.Luckfield@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 93: 8.32 to 8.42</p>	<p>THE SCOPE OF WORK INCLUDES REPLACING BRIDGE, REMOVING CENTER PIERS; RELOCATING UTILITIES TO ACCOUNT FOR WIDENED BRIDGE.</p>	<p>NTP Date: August 12, 2019 Percent Complete: 83 Construction Cost: Greater Than \$15 Mil Estimated End Date: September 29, 2023 Contractor: GRACE PACIFIC LLC</p>
<p>FARRINGTON HIGHWAY RESURFACING, KAHE POWER PLANT TO HAKIMO ROAD, IB & OB</p> <p>Project Number: STP-093-1(026) Phase: Construction Point of Contact: MARVIN LUCKFIELD Marvin.Luckfield@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 93: 3.2 to 6.891</p>	<p>RESURFACING OF ROADWAY UNDER STATE OPEN-END PAVING CONTRACT</p>	<p>NTP Date: November 15, 2017 Percent Complete: 95 Construction Cost: Not Available Estimated End Date: March 31, 2020 Contractor: GRACE PACIFIC LLC</p>
<p>INTERSTATE ROUTE H-1 AIRPORT VIADUCT IMPROVEMENTS, VICINITY OF VALKENBURGH STREET TO MIDDLE STREET, PHASE 2</p> <p>Project Number: NH-H1-1(276) Phase: Construction Point of Contact: MARVIN LUCKFIELD Marvin.Luckfield@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route H-1: 15.73 to 18.0</p>	<p>VIADUCT DECK REPAIRS AND IMPROVEMENTS</p>	<p>NTP Date: March 24, 2021 Percent Complete: 96 Construction Cost: Greater Than \$15 Mil Estimated End Date: June 13, 2023 Contractor: KIEWIT INFRASTRUCTURE WEST CO.</p>
<p>INTERSTATE ROUTE H-1 SAFETY IMPROVEMENTS, PALAILAI INTERCHANGE TO WAIAWA OVERPASS, UNIT 1</p> <p>Project Number: HSIP-H1-1(270) Phase: Construction Point of Contact: WILLIAM RAPISURA william.rapisura@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route H-1: 0.0 to 9.0</p>	<p>H-1 FREEWAY SHOULDER RESURFACING, INSTALLATION OF RUMBLE STRIPS, GUARDRAIL REPAIR AND UPGRADES, HIGH FRICTION SURFACE TREATMENT INSTALLATION, SIGNING AND PAVEMENT MARKINGS.</p>	<p>NTP Date: March 19, 2021 Percent Complete: 55 Construction Cost: Between \$5 Mil and \$10 Mil Estimated End Date: September 05, 2024 Contractor: DRAYKO CONSTRUCTION INC.</p>

<p>HON STATE - INTERSTATE RTE H-1 REHABILITATION, SALT LAKE BLVD TO AIRPORT VIADUCT (CON) NOTE: RELATED DESIGN PROJECT NO. H1G-01-16M (PROJECT ID: 00H1-1068-D1C1)</p> <p>Project Number: NH-H1-1(275) Phase: Construction Point of Contact: KELVIN AKAZAWA kelvin.akazawa@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route H-1: 14.05 to 15.75</p>	<p>RESURFACING & REHABILITATION ON THE H-1 FREEWAY. COLD PLANING, RESURFACING, FULL DEPTH RECONSTRUCTION, RECONSTRUCTION OF EXISTING CONCRETE GUTTERS, REPLACING EXISTING GUARDRAILS, INSTALLING PAVEMENT MARKINGS, SIGNS, MEDIAN AND SHOULDER RUMBLE STRIP, MILEPOST REFERENCE MARKERS, RADAR TRAFFIC COUNTING SYSTEM, UTILITY ADJUSTMENTS, REMOVAL OF INVASIVE TREES.</p>	<p>NTP Date: April 21, 2022 Percent Complete: 8 Construction Cost: Greater Than \$15 Mil Estimated End Date: January 19, 2024 Contractor: GRACE PACIFIC LLC</p>
<p>HON STATE - ASPHALT PAVEMENT PRESERVATION, RESURFACING AND RECON AT VARIOUS LOCATIONS, (CON),WO2</p> <p>Project Number: STP-0300(184) Phase: Construction Point of Contact: BRENT MAEDA brent.w.maeda@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route H-1: 21.7 to 24.8</p>	<p>H-1, M.P. 21.7 TO 24.8, RESURFACING, MILLER ST OVERPASS TO KAPIOLANI IC, HIEPRO SOLICITATION NO. B22001177, AREAS 1, 3 AND 4. CONTRACTOR: HIILAWA CONSTRUCTION LLC</p>	<p>NTP Date: April 29, 2022 Percent Complete: 0 Construction Cost: Not Available Estimated End Date: October 10, 2023 Contractor: HI'ILAWA CONSTRUCTION, LLC</p>
<p>INTERSTATE ROUTE H-2 PORTLAND CEMENT CONCRETE PAVEMENT REHABILITATION, MP 0.38 - 3.37</p> <p>Project Number: NH-H2-1(034) Phase: Construction Point of Contact: KELVIN AKAZAWA kelvin.akazawa@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route H-2: 0.38 to 3.37</p>	<p>INTERSTATE ROUTE H-2 PORTLAND CEMENT CONCRETE PAVEMENT REHABILITATION, MP 0.38 - 3.37</p>	<p>NTP Date: May 25, 2022 Percent Complete: 81 Construction Cost: Between \$1 Mil and \$5 Mil Estimated End Date: December 30, 2022 Contractor: DRAYKO CONSTRUCTION INC.</p>
<p>INTERSTATE RT H2, EMERG REPAIR OF CULVERT MP 2.10, UNIT 1 (CON)</p> <p>Project Number: ER-25(002) Phase: Construction Point of Contact: WILLIAM RAPISURA william.rapisura@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route H-2: 2.1 to 2.2</p>	<p>EMERGENCY CULVERT REPAIRS</p>	<p>NTP Date: March 10, 2022 Percent Complete: 96 Construction Cost: Not Available Estimated End Date: January 21, 2022 Contractor: Not Available</p>
<p>HON STATE - FREEWAY MANAGEMENT SYSTEM, PHASE 3A (CON)</p> <p>Project Number: NH-0300(175) Phase: Construction Point of Contact: KELVIN AKAZAWA kelvin.akazawa@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route H-2: 1.5 to 3.0</p>	<p>INSTALLATION OF FIBER OPTIC CABLE SPLICE CABINETS, ASSOCIATED POWER, FIBER OPTIC CABLES AND COMMUNICATIONS INFRASTRUCTURE FOR ITS DEVICES</p>	<p>NTP Date: January 13, 2023 Percent Complete: 0 Construction Cost: Between \$0.5 Mil and \$1 Mil Estimated End Date: Not Available Contractor: PAUL'S ELECTRICAL CONTRACTING, LLC</p>

<p>FREEWAY MANAGEMENT SYSTEM PHASE 3 UNIT 1</p> <p>Project Number: NH-0300(152) Phase: Construction Point of Contact: KELVIN AKAZAWA kelvin.akazawa@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route H-1: 0.0 to 21.4 Route 93: 0.0 to 2.5 Route H-2: 0.0 to 1.7 Route 7415: 0.0 to 0.5 Route 99: 16.7 to 17.6</p>	<p>THE WORK INCLUDES THE INSTALLATION OF CCTV TRAFFIC CAMERAS ON EXISTING LIGHT STANDARDS, STANDALONE POLES, OR OTHER STRUCTURES, DYNAMIC MESSAGE SIGNS ON EXISTING FREEWAY OVERPASSES OR ON STANDALONE STRUCTURES, FIBEROPTIC/WIRELESS COMMUNICATION AND POWER INFRASTRUCTURE (INCLUDING DETERMINATION OF LOCATIONS, SPACES AND INTERMEDIATE ACCESS POINTS FOR FIBER OPTIC/WIRELESS ROUTES AND NODES AND ASSOCIATED EQUIPMENT AND NETWORK ARCHITECTURE AND DESIGN), AND VEHICLE DETECTION DEVICES INSTALLED ON EXISTING AND/OR NEW STRUCTURES.</p>	<p>NTP Date: December 30, 2021 Percent Complete: 72 Construction Cost: Between \$5 Mil and \$10 Mil Estimated End Date: July 11, 2024 Contractor: PAUL'S ELECTRICAL CONTRACTING, LLC</p>
<p>INTERSTATE ROUTE H-2 AND MOANALUA FREEWAY, GUARDRAIL AND SHOULDER IMPROVEMENTS, PHASE 2,</p> <p>Project Number: NH-STP-0300(164) Phase: Construction Point of Contact: WILLIAM RAPISURA william.rapisura@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 78: 0.0 to 0.74 Route H-2: 0.0 to 8.33</p>	<p>GUARDRAIL AND SHOULDER IMPROVEMENTS ON H-2 AND MOANALUA FREEWAYS</p>	<p>NTP Date: September 17, 2021 Percent Complete: 30 Construction Cost: Between \$10 Mil and \$15 Mil Estimated End Date: February 05, 2024 Contractor: DRAYKO CONSTRUCTION INC.</p>
<p>INTERSTATE ROUTE H-1, H-2 AND H-201 DESTINATION SIGN UPGRADE/REPLACEMENT, PHASE 3</p> <p>Project Number: NH-0300(144) Phase: Construction Point of Contact: MARVIN LUCKFIELD Marvin.Luckfield@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route H-1: 4.6 to 20.15 Route H-201: 0.11 to 1.25 Route 99: 18.0 to 18.0 Route 7310: 0.81 to 0.81 Route 92: 0.6 to 0.6</p>	<p>PHASE 3 ■■■ REPLACE AND OR UPGRADE EXISTING DESTINATION SIGNS AND SIGN SUPPORTS STRUCTURES ON THE H-1, H-2 & H-201 FREEWAYS</p>	<p>NTP Date: May 04, 2023 Percent Complete: 0 Construction Cost: Between \$5 Mil and \$10 Mil Estimated End Date: Not Available Contractor: GLOBAL SPECIALTY CONTRACTORS, INC.</p>
<p>KAMEHAMEHA HIGHWAY, KAMANANUI ROAD AND WILIKINA DRIVE REHABILITATION, VICINITY OF WEED CIRCLE TO H-2</p> <p>Project Number: NH-099-1(031) Phase: Construction Point of Contact: BRENT MAEDA brent.w.maeda@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 99: 0.0 to 9.48 Route 80: 0.0 to 1.89</p>	<p>THIS WORK IS PART OF THE KAMEHAMEHA HIGHWAY, KAMANANUI ROAD, AND WILIKINA DRIVE REHABILITATION PROJECT THAT INVOLVES COLD PLANING, RESURFACING, ADJUSTING UTILITY BOXES AND MANHOLES, INSTALLING LOOP DETECTORS, RUMBLE STRIPS, AND PAVEMENT MARKINGS ON KAMEHAMEHA HIGHWAY (FROM WEED CIRCLE TO THE H-2 FREEWAY), KAMANANUI ROAD (FROM KAMEHAMEHA HIGHWAY TO WILIKINA DRIVE), AND WILIKINA DRIVE (FROM KAMANANUI ROAD TO KAMEHAMEHA HIGHWAY).</p>	<p>NTP Date: June 14, 2021 Percent Complete: 93 Construction Cost: Greater Than \$15 Mil Estimated End Date: July 25, 2023 Contractor: MAUI KUPONO BUILDERS LLC DBA MANU BUILDERS LLC</p>
<p>MOANALUA FREEWAY HIGHWAY LIGHTING IMPROVEMENTS, HALAWA TO H-3 FREEWAY OVERPASS (M.P. 0 TO M.P. 0.73)</p> <p>Project Number: NH-H201(006) Phase: Construction Point of Contact: ALBERT CHUNG Albert.Chung@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route H-201: 0.0 to 0.73</p>	<p>UPGRADE AND REPLACE EXISTING HIGHWAY LIGHTING SYSTEM.</p>	<p>NTP Date: March 31, 2022 Percent Complete: 40 Construction Cost: Between \$10 Mil and \$15 Mil Estimated End Date: May 19, 2023 Contractor: KIEWIT INFRASTRUCTURE WEST CO.</p>

<p>MOANALUA FREEWAY HIGHWAY LIGHTING IMPROVEMENTS, HALAWA HEIGHTS OFF-RAMP TO MIDDLE ST. OVERPASS</p> <p>Project Number: NH-H201(005)R Phase: Construction Point of Contact: WILLIAM RAPISURA william.rapisura@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route H-201: 1.12 to 4.09</p>	<p>UPGRADE AND REPLACE EXISTING HIGHWAY LIGHTING SYSTEM.</p>	<p>NTP Date: July 18, 2018 Percent Complete: 89 Construction Cost: Between \$10 Mil and \$15 Mil Estimated End Date: July 31, 2023 Contractor: PAUL'S ELECTRICAL CONTRACTING, LLC</p>
<p>MOANALUA FREEWAY, HIGHWAY LIGHTING IMPROVEMENTS, HALAWA HEIGHTS OFF-RAMP TO MIDDLE ST OVERPASS, (CON), PHASE 2</p> <p>Project Number: NH-H201(005) Phase: Construction Point of Contact: WILLIAM RAPISURA william.rapisura@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route H-201: 1.12 to 4.09</p>	<p>THE SCOPE OF WORK FOR THE BASE BID, LOCATED ON MOANALUA FREEWAY, INTERSTATE ROUTE H201 BETWEEN HALAWA HTS OFF-RAMP TO MIDDLE ST OVERPASS, CONSISTS OF UPGRADING THE HIGHWAY LIGHTING SYSTEM TO MEET CURRENT AASHTO, STATE, AND FEDERAL STANDARDS. ASSOCIATED HIGHWAY LIGHTING WORK INCLUDES THE REPLACEMENT OF EXISTING POLE MOUNTED STREET LIGHTS WITH NEW LED BASED STREET LIGHTS INCLUDING PROVIDING A NEW POLE, POLE BASE, AND FOUNDATION, EXISTING UNDERPASS LIGHTS WITH NEW LED BASED LIGHTS, ELECTRICAL PANELS AND CABINETS, LIGHTING CONTROLS, AND CONDUITS AND WIRING. NEW LED BASED UNDERPASS LIGHTS ARE ADDED TO SOME OVERPASSES. SOME OF THE ASSOCIATED STRUCTURAL AND CIVIL WORK INCLUDES MODIFICATION OF THE MEDIAN AND RETAINING WALL STRUCTURES TO ACCOMMODATE NEW STREET LIGHTS, EROSION CONTROL, TRAFFIC CONTROL, HYDROMULCH SEEDING, AND REPLACEMENT AND MAINTENANCE OF THE EXISTING LANDSCAPE AFFECTED BY ALL THE WORK.</p>	<p>NTP Date: March 31, 2022 Percent Complete: 31 Construction Cost: Greater Than \$15 Mil Estimated End Date: September 15, 2023 Contractor: KIEWIT INFRASTRUCTURE WEST CO.</p>
<p>INST PAVEMENT PRES STRATEGIES AND SURFACE TREATS AT VARS LOCS, ISL OAHU, WO 3</p> <p>Project Number: STP-0300(158), WO3 Phase: Construction Point of Contact: MARVIN LUCKFIELD Marvin.Luckfield@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 92: 3.66 to 8.6</p>	<p>PAVEMENT PRESERVATION EFFORTS INCLUDING MILL & FILL UP TO 2 INCHES AND SLURRY SEAL. RAISING MANHOLES, REPLACING TRAFFIC SIGNAL LOOPS, ETC DONE WITH PAVING</p>	<p>NTP Date: August 30, 2020 Percent Complete: 95 Construction Cost: Not Available Estimated End Date: August 29, 2021 Contractor: GRACE PACIFIC LLC</p>
<p>INST PAVEMENT PRES STRATEGIES AND SURFACE TREATS AT VARS LOCS, ISL OAHU, WO 7</p> <p>Project Number: STP-0300(158) Phase: Construction Point of Contact: MATTHEW MORITA matthew.s.morita@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i> Route 83: 39.7 to 40.7</p>	<p>PAVEMENT PRESERVATION EFFORTS INCLUDING MILL & FILL UP TO 2 INCHES AND SLURRY SEAL. RAISING MANHOLES, REPLACING TRAFFIC SIGNAL LOOPS, ETC DONE WITH PAVING</p>	<p>NTP Date: August 30, 2020 Percent Complete: 95 Construction Cost: Between \$1 Mil and \$5 Mil Estimated End Date: August 16, 2022 Contractor: GRACE PACIFIC LLC</p>

<p>TRAFFIC SIGNAL MODERNIZATION AT VARIOUS LOCATIONS, OAHU, PHASE 1</p> <p>Project Number: STP-0300(163)R</p> <p>Phase: Construction</p> <p>Point of Contact: BRENT MAEDA brent.w.maeda@hawaii.gov</p>	<p>Milepost Boundaries <i>(Beginning to End):</i></p> <p>Route 93: 5.6 to 5.8</p> <p>Route 72: 18.1 to 18.3</p> <p>Route H-1: 25.9 to 26.0</p> <p>Route 98: 1.1 to 1.3</p> <p>Route 7241: 0.7 to 0.9</p>	<p>THE WORK INCLUDES ASSESSMENT OF ALL STATE TRAFFIC SIGNALS, AND DEVELOPING CONSTRUCTION PLANS, SPECIFICATIONS AND ESTIMATES AND ALL REQUIRED ENVIRONMENTAL DOCUMENTS AND PERMITS FOR SIGNAL FACILITIES THAT ARE IN NEED OF IMMEDIATE REPLACEMENT AND UPGRADE. INTERSECTION OF FARRINGTON HIGHWAY WITH NANAIKEOLA STREET INTERSECTION OF KAHUAPAANI STREET WITH ULUNE STREET/ULUNE EXTENSION INTERSECTION OF VINEYARD BOULEVARD WITH QUEEN EMMA STREET INTERSECTION OF KALANIANA'OLE HIGHWAY WITH KALANI'IKI STREET/WAI'ELI STREET INTERSECTION OF ROUTE H-1 EXIT 26A WITH KOKO HEAD AVENUE</p>	<p>NTP Date: May 04, 2021</p> <p>Percent Complete: 81</p> <p>Construction Cost: Between \$1 Mil and \$5 Mil</p> <p>Estimated End Date: July 21, 2023</p> <p>Contractor: JACK ENDO ELECTRIC, INC.</p>
--	--	--	---